



CONTRACTORS' MATERIALS AND TEST CERTIFICATE FOR PRIVATE FIRE SERVICE MAINS

PROCEDURE

Upon completion of work, inspection and test shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME Hampton Inn		DATE 1/15/2025
PROPERTY ADDRESS 1515 S meridian Puyallup, WA 98371		
PLANS	ACCEPTED BY APPROVING AUTHORITIES (NAMES)	
	ADDRESS	
	INSTALLATION CONFORMS TO ACCEPTED PLANS <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	EQUIPMENT USED IS APPROVED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
IF NO, STATE DEVIATIONS:		
INSTRUCTIONS	HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
IF NO, EXPLAIN:		
LOCATION	SUPPLIES BUILDINGS	
PIPE TYPES AND CLASS Class 52		TYPE JOINT
PIPES AND JOINTS	PIPE CONFORMS TO Puyallup STANDARD <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	FITTINGS CONFORM TO Puyallup STANDARD <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	IF NO, EXPLAIN:	
	BURIED JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH Puyallup STANDARD <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
IF NO, EXPLAIN:		
TEST DESCRIPTION	<p>FLUSHING: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 390 gpm (1476 L/min) for 4-inch pipe, 610 gpm (2309 L/min) for 5-inch pipe, 880 gpm (3331 L/min) for 6-inch pipe, 1560 gpm (5905 L/min) for 8-inch pipe, 2440 gpm (9235 L/min) for 10-inch pipe, and 3520 gpm (13323 L/min) for 12-inch pipe. When supply cannot produce stipulated flow rate, obtain maximum available.</p> <p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours.</p> <p>LEAKAGE: New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 qts. per hr. (1.89 L/h) per 100 joints, irrespective of pipe diameter. The amount of allowable leakage specified above may be increased by 1 fl oz. per in. valve diameter per hr. (30 mL/25 mm/h) for each metal-seated valve isolating the test section. If dry barrel hydrants are tested with the main valve open, so the hydrants are under pressure, an additional 5 oz. per minute (150 mL/min) leakage is permitted for each hydrant.</p>	
FLUSHING TESTS	NEW PIPING FLUSHED ACCORDING TO Puyallup STANDARD BY Lauben and sons (company) <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	IF NO, EXPLAIN:	
	HOW FLUSHING FLOW WAS OBTAINED: <input checked="" type="checkbox"/> PUBLIC WATER <input type="checkbox"/> TANK OR RESERVOIR <input type="checkbox"/> FIRE PUMP	THROUGH WHAT TYPE OPENING: <input checked="" type="checkbox"/> HYDRANT BUTT <input type="checkbox"/> OPEN PIPE
	LEAD-INS FLUSHED ACCORDING TO Puyallup STANDARD <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
HOW FLUSHING FLOW WAS OBTAINED: <input checked="" type="checkbox"/> PUBLIC WATER <input type="checkbox"/> TANK OR RESERVOIR <input type="checkbox"/> FIRE PUMP		THROUGH WHAT TYPE OPENING: <input checked="" type="checkbox"/> Y CONNECTION TO FLANGE & SPIGOT <input type="checkbox"/> OPEN PIPE

HYDROSTATIC TEST	ALL NEW PIPING HYDROSTATICALLY TESTED AT <u>200</u> PSI FOR <u>2</u> HOURS		BURIED JOINT COVERED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	TOTAL AMOUNT OF LEAKAGE MEASURE NO LEAKAGE ALLOWED FOR VISIBLE JOINTS <u>0</u> GALS. _____ HOURS			
LEAKAGE TEST	ALLOWABLE LEAKAGE (BURIED) NO LEAKAGE ALLOWED FOR VISIBLE JOINTS <u>0</u> GALS. _____ HOURS			
	NUMBER INSTALLED <u>0</u>	TYPE AND MAKE	ALL OPERATED SATISFACTORILY <input type="checkbox"/> YES <input type="checkbox"/> NO	
CONTROL VALVES	WATER CONTROL VALVES LEFT WIDE OPEN IF NO, STATE REASON:		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	HOSE THREADS OF FIRE DEPARTMENT CONNECTION AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	REMARKS DATE LEFT IN SERVICE ADDITIONAL COMMENTS			
SIGNATURES	NAME OF INSTALLING CONTRACTOR <u>Lawson and Sons LLC</u>			
	TESTS WITNESSED BY			
	FOR PROPERTY OWNER (SIGNED)	TITLE	DATE	
	FOR INSTALLING CONTRACTOR (SIGNED) <u>[Signature]</u>	TITLE <u>owner</u>	DATE <u>2/15/2025</u>	
ADDITIONAL EXPLANATION AND NOTES				