



CITY OF PUYALLUP

Engineering Services

333 S Meridian, Puyallup, WA 98371

Tel: (253) 841-5491 Fax: (253) 840-6678

www.cityofpuyallup.org

UNDERGROUND FIRE LINE INSPECTION CHECKLIST

Permit Number: PRCEP20240381
Address: 322 Valley Ave
Puyallup WA 98371

Applicant: CPF NW Property LLC
Phone No.: _____

Action:
Cover Inspection/Thrust Blocks

- Approved
- Approved with corrections
- Partial Approved
- Incomplete / Not Approved
- Not Ready / Canceled

Action:
Hydrostatic Test 200lbs/2hrs

- Approved
- Approved with corrections
- Partial Approved
- Incomplete / Not Approved
- Not Ready / Canceled

Action:
Flushing of Fire Line

- Approved
- Approved with corrections
- Partial Approved
- Incomplete / Not Approved
- Not Ready / Canceled

Action:
~~Vault/DDCV/Tampers/Ladders~~

- Approved
- Approved with corrections
- Partial Approved
- Incomplete / Not Approved
- Not Ready / Canceled

RPBA W/HOT BOX

Action:
~~PIV and Tamper~~

- Approved
- Approved with corrections
- Partial Approved
- Incomplete / Not Approved
- Not Ready / Canceled

Action:
FDC/Locking Knox Cap/Signage

- Approved
- Approved with corrections
- Partial Approved
- Incomplete / Not Approved
- Not Ready / Canceled

Action:
Final Fire Underground

- Approved
- Approved with corrections
- Partial Approved
- Incomplete / Not Approved
- Not Ready / Canceled

Expires 12/31/25
WASHINGTON STATE
CERTIFICATE OF COMPETENCY
FIRE SPRINKLER SYSTEMS

Scott Michael Olsen
6820-0418-D Level U
Miles Resources, LLC
MILESRL897RK

Scott Olsen
Signature

5/27/25
Date

Mark A. [Signature]
Approved - City Engineering Inspector

5/27/25
Date



FIRE PROTECTION BUREAU – PLAN REVIEW

PO Box 42642

Olympia WA 98504-2642

(360) 596-3900 FAX: (360) 596-3934





CONTRACTORS' MATERIALS AND TEST CERTIFICATE FOR PRIVATE FIRE SERVICE MAINS

PROCEDURE

Upon completion of work, inspection and test shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME CPF Northwest Property LLC		DATE
PROPERTY ADDRESS 322 Valley Ave NW, Puyallup, WA 98371		
PLANS	ACCEPTED BY APPROVING AUTHORITIES (NAMES) <u>Jason Isenberg</u>	
	ADDRESS <u>225 N 30th St, Tacoma, WA 98403</u>	
	INSTALLATION CONFORMS TO ACCEPTED PLANS <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	EQUIPMENT USED IS APPROVED <input type="checkbox"/> YES <input type="checkbox"/> NO	
IF NO, STATE DEVIATIONS:		
INSTRUCTIONS	HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	IF NO, EXPLAIN:	
LOCATION	SUPPLIES BUILDINGS <u>Freezer expansion CPD</u>	
	PIPE TYPES AND CLASS <u>Ductile IRON CS2</u>	TYPE JOINT <u>TYTON push on</u>
PIPES AND JOINTS	PIPE CONFORMS TO <u>ASTM/AWWA C151/A21.51</u> STANDARD <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	FITTINGS CONFORM TO <u>ASTM A536</u> STANDARD <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	IF NO, EXPLAIN:	
	BURIED JOINTS NEEDING ANCHORAGE CLAMPED, STRAPPED, OR BLOCKED IN ACCORDANCE WITH <u>NFPA</u> STANDARD <input type="checkbox"/> YES <input type="checkbox"/> NO	
IF NO, EXPLAIN:		
TEST DESCRIPTION	<p>FLUSHING: Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 390 gpm (1476 L/min) for 4-inch pipe, 610 gpm (2309 L/min) for 5-inch pipe, 880 gpm (3331 L/min) for 6-inch pipe, 1560 gpm (5905 L/min) for 8-inch pipe, 2440 gpm (9235 L/min) for 10-inch pipe, and 3520 gpm (13323 L/min) for 12-inch pipe. When supply cannot produce stipulated flow rate, obtain maximum available.</p> <p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.8 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.3 bars) for two hours.</p> <p>LEAKAGE: New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 qts. per hr. (1.89 L/h) per 100 joints, irrespective of pipe diameter. The amount of allowable leakage specified above may be increased by 1 fl oz. per in. valve diameter per hr. (30 mL/25 mm/h) for each metal-seated valve isolating the test section. If dry barrel hydrants are tested with the main valve open, so the hydrants are under pressure, an additional 5 oz. per minute (150 mL/min) leakage is permitted for each hydrant.</p>	
FLUSHING TESTS	NEW PIPING FLUSHED ACCORDING TO <u>NFPA</u> STANDARD BY _____ (company) <input type="checkbox"/> YES <input type="checkbox"/> NO	
	IF NO, EXPLAIN:	
	HOW FLUSHING FLOW WAS OBTAINED: <input checked="" type="checkbox"/> PUBLIC WATER <input type="checkbox"/> TANK OR RESERVOIR <input type="checkbox"/> FIRE PUMP	THROUGH WHAT TYPE OPENING: <input type="checkbox"/> HYDRANT BUTT <input type="checkbox"/> OPEN PIPE
	LEAD-INS FLUSHED ACCORDING TO _____ STANDARD <input type="checkbox"/> YES <input type="checkbox"/> NO	
HOW FLUSHING FLOW WAS OBTAINED: <input type="checkbox"/> PUBLIC WATER <input type="checkbox"/> TANK OR RESERVOIR <input type="checkbox"/> FIRE PUMP		THROUGH WHAT TYPE OPENING: <input type="checkbox"/> Y CONNECTION TO FLANGE & SPIGOT <input checked="" type="checkbox"/> OPEN PIPE

HYDROSTATIC TEST	ALL NEW PIPING HYDROSTATICALLY TESTED AT <u>200</u> PSI FOR <u>2</u> HOURS			BURIED JOINT COVERED
				<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
LEAKAGE TEST	TOTAL AMOUNT OF LEAKAGE MEASURE			
	NO LEAKAGE ALLOWED FOR VISIBLE JOINTS	_____ GALS.	_____ HOURS	<u>110 LOSS</u>
HYDRANTS	ALLOWABLE LEAKAGE (BURIED)			
	NO LEAKAGE ALLOWED FOR VISIBLE JOINTS	_____ GALS.	_____ HOURS	
HYDRANTS	NUMBER INSTALLED	TYPE AND MAKE	ALL OPERATED SATISFACTORILY	
	<u>3</u>	<u>METALLER CONTINUM</u>	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CONTROL VALVES	WATER CONTROL VALVES LEFT WIDE OPEN <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
	IF NO, STATE REASON:			
	HOSE THREADS OF FIRE DEPARTMENT CONNECTION AND HYDRANTS INTERCHANGEABLE WITH THOSE OF FIRE DEPARTMENT ANSWERING ALARM <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
REMARKS	DATE LEFT IN SERVICE			
	ADDITIONAL COMMENTS			
SIGNATURES	NAME OF INSTALLING CONTRACTOR			
	<u>MILES RESOURCES</u>			
	TESTS WITNESSED BY			
	FOR PROPERTY OWNER (SIGNED)	TITLE	DATE	
	<u>GM</u>	<u>5/21/25</u>		
FOR INSTALLING CONTRACTOR (SIGNED)	TITLE	DATE		
	<u>Supt</u>	<u>5/21/25</u>		
ADDITIONAL EXPLANATION AND NOTES				