



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Feb 23, 2023

**Inspection Result:** **FAILED**

**Permit Number:** PRCNC20221036

**Property Address:** 1601 39TH AVE SE, PUYALLUP, WA 98374;

**Contractor:** ABSHER CONSTRUCTION CO. PO BOX 280 PUYALLUP, WA 98371-0152

**To construct:** New ~54,000 SF building containing labs, classrooms, faculty and student spaces.

On this day we have inspected your construction for **Foundation/Rebar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 2 1 ; inspection of foundation at grid lines - (C5.5-C6.5,D3.75-D6.5) (D3.75,C2.75-C5.5) (C2.75, D1-D3.75) pending special inspection report of foundation inspection.
  - 2 ; complete all rebar as per detail 13 of sheet S301 prior to reinspection.
  - 3 ; complete rebar at pipe sleeve as per City approved plans.
  - 4 ; complete vertical control joints as discussed with contractor.
- not ready

Sincerely,

Shannon King  
Building Inspector 2



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684