



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Mar 06, 2023 **Inspection Result:** **PARTIAL PASS**

Permit Number: E-20-0612

Property Address: 3213 WILDWOOD PARK DR, PUYALLUP, WA 98374;

Contractor: PEASE & SONS PO BOX 44100 TACOMA, WA 98444 Brandon Haskins
10601 Waller Rd E Tacoma, WA 98446 (253) 370-6559

To construct: CIVILS ~ FERRUCCI JHS REMODEL & ADDITION**2021 STORM SDC FEES
UPDATED**

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: top soil fill in the ball field area. the french drain rock has not ben replaced. I spoke with peas and told them not to backfill until they have replaced the rock.

Corrections:

- 1 finish testing and tv'ing storm lines. fix all bellies and failed storm lines. retest and camera.
Once passed finish grout all CB's and MH's and install ladders
- 2 raise all castings from paving
- 3 fix grade bust on the curb at the exit of the parent drop off and Wildwood DR.
- 4 all the wheelchair ramps are out of ada compliance. Remove ramps and install per current ADA standards.
- 5 rotate hydrant in the bus loop. install all Storz fittings on all hydrants.
- 6 grind and overlay damaged areas in Wildwood Park Drive from equipment.
- 7 once final paved remove temp striping and repaint
- 8 replace all cracked and broken curb and sidewalk
- 9 remove contaminated rock from the French drain. From CB 111 to CB 105.
inspector must visually inspect rock and fabric before it can be backfilled

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jeff Hill

Engineering Tech IV

Jhill@PuyallupWA.gov

(253) 841-5424