



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Mar 08, 2023

Inspection Result: **PARTIAL PASS**

Permit Number: PRCTI20221551

Property Address: 3500 S MERIDIAN, Unit: 115, PUYALLUP, WA 98373;

Contractor: DOUBLE J ENTERPRISES LLC (DBA JEM CONSTRUCTION 29506 8TH AVENUE S ROY, WA 98580

To construct: Redemising and build-out of a part to the former Sears Building for a baseball training facility. NEW LEVEL 360Occupancy A-3 Approved reduced occupant load 388.

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1 ; inspection for correction at batting cages 6&7 only. (ok to use batting cages 6&7 per fire and building dept.)

Corrections:

- 1 1 ; remove netting at all exit doors as discussed with Darren in old service center of sears.
- 2 ; remove thumb turns from exit door.
- 3 ; complete grout at exterior exit doors as per City approved plans.
- 4 ; complete door sweeps and threshold at not to exceed 1/2 at exterior doors.
- 5 ; complete accessible bathroom as per city approved plans. (provide ADA compliant portable toilet with hand wash station until accessible restroom are completed & approved per city of Puyallup building inspector)
- 6 ; complete accessible restroom signage as per city approved plans.
- 7 ; patch holes in rated wall as discussed with Darren.
- 8 ; provide plumbing letter of capped plumbing to Building Official for approval.(covered with out inspection approval.)
- 9 ; complete rated walls and rated corridor as per city approved plans.
- 10 - complete seismic restrains at mechanical ducts as discussed with Darren.
- 11 ; complete posting of occupancy load signage as per city approved plans.
- 12 ; seal all penetration in vapor barrier at exterior walls.
- 13 ; complete framing & insulation at south and north exterior doors.



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

- 14 ; provide balance report with o.s.a. at time of inspection.
- 15 ; provide panic hardware at gate of electrical room as per city approved plans.
- 16 ; complete doors on netting as per a-700 of city approved plans.
- 17 - only half of training area for pitching approved for use until exit path and lighting completed as per City approved plans, & approved for use by City of Puyallup Building and Fire inspectors.
- 18 ; remove chain link fence at exterior exit of batting cage at s.w. corner as discussed with Darren.
- 19 ; remove existing restrooms as per demo sheets of city approved plans.(call for inspection of capped D.W.V. in slab prior to cover.)
- 2 T.C.O. approved for 10 working days from 3/2/2023 to complete items - 1-11 of phase 1, call for building final after items 1-11 are completed for T.C.O. extension to complete phase 2 as discussed with Darren.
 - 1 ; complete grout at exterior exit doors as per City approved plans.
 - 2 ; complete door sweeps and threshold at not to exceed 1/2 at exterior doors.
 - 3 ; complete accessible bathroom as per city approved plans. (provide ADA compliant portable toilet with hand wash station until accessible restroom are completed & approved per City of Puyallup building inspector)
 - 4 ; complete accessible restroom signage as per city approved plans..
 - 5 ; complete rated walls and rated corridor as per city approved plans.
 - 6 ; complete seismic restrains at mechanical ducts as discussed with Darren.
 - 7 ; seal all penetration in vapor barrier at exterior walls.
 - 8 ; complete framing & insulation at south and north exterior doors.
 - 9 ; provide report showing exception of D.O.A.S. system is meet with c.o. system prior to final as noted on plans.
 - 10 ; provide panic hardware at gate of electrical room as per city approved plans.
 - 11 ; complete doors on netting as per a-700 of city approved plans at batting cages 7 & 8 are not approved for use, until approved for use per City of Puyallup building inspector.
- phase 2 - (not approved for use unit approved per City of Puyallup Building & Fire Inspector)
call for T.C.O. extension for phase 2 after phase 1 is completed as discussed with Darren.
 - 1 ; only half of training area for pitching approved for use until exit path and lighting completed as per City approved plans, & approved for use by City of Puyallup Building and Fire inspectors.
 - 2 ; remove existing restrooms as per demo sheets of city approved plans.(call for inspection of capped D.W.V. in slab prior to cover.)

Sincerely,



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684