



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Mar 01, 2023                      **Inspection Result:**      **PARTIAL PASS**

**Permit Number:** PRCNC20221036

**Property Address:** 1601 39TH AVE SE, PUYALLUP, WA 98374;

**Contractor:** ABSHER CONSTRUCTION CO. PO BOX 280 PUYALLUP, WA 98371-0152

**To construct:** New ~54,000 SF building containing labs, classrooms, faculty and student spaces.

On this day we have inspected your construction for **Foundation/Rebar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** 1 ; progressing with special inspection at grid lines- (D1-C3,C11) (C7-D4.6) (D6-C7,C9) approved with special inspection approval.

**Corrections:**

- 1 1 ; inspection of foundation at grid lines - (C5.5-C6.5,D3.75-D6.5) (D3.75,C2.75-C5.5) (C2.75, D1-D3.75) pending special inspection report of foundation inspection.
- 2 ; complete all rebar as per detail 13 of sheet S301 prior to reinspection.
- 3 ; complete rebar at pipe sleeve as per City approved plans.
- 4 ; complete vertical control joints as discussed with contractor.  
not ready
- 2 1. provide special inspection report for column's in zone 1 as discussed with contractor  
2. provide inspection reports for water proofing at footing to wall joint  
3.ok to stack panels per special inspector approval  
4. area; zone 1@ grids C1/D3 to D5 lines

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

A handwritten signature in black ink that reads "Shannon King". The signature is written in a cursive, flowing style.

Shannon King

Building Inspector 2

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684