

City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Mar 13, 2023 Inspection Result: PARTIAL PASS

Permit Number: E-20-0070

Property Address: 3601 9TH ST SW;

Contractor: THARALDSON HOSPITALITY DEV LLC 4520 36TH AVE S FARGO, ND

58104

To construct: CIVILS ~ HOMEWOOD SUITES SOUTH HILL MALL MOTEL**2021 STORM

SDC FEES UPDATED**APP EXT TO 12/30/21 BLDG PERMIT B-20-0180

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: NWC and Fruitland water are connecting the water lines. 5am shut down. The mall's fire line was back active at low flow volume by 10am. FDC was moved per PCR #1 by 11am. When going for the east side tie in no one check the inline valves. NWC pulled the temp cap block. The water main was under pressure and the pup pulled out of the main filling the line with dirty water up to the closest inline valve. Fruitland water flushed the last 80' of the main and took samples for purities. Since the Mall's fire line would only have 3000 gpm flow I notified David Drake and he notified the Fire marshal. They came to an agreement: 24 hours to get the purities back clean and tied in. After 24 hours fire watch would be needed

Corrections:

Sincerely,

Jeff Hill Engineering Tech IV Jhill@PuyallupWA.gov (253) 841-5424