



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Apr 14, 2023

Inspection Result: **FAILED WITH FEE**

Permit Number: PRSG20230064

Property Address: 3213 WILDWOOD PARK DR, PUYALLUP, WA 98374;

Contractor: EVERGREEN SIGN CO 1513 S CENTRAL KENT, WA 98032

To construct: Producing and installing a new pylon sign @ Ferrucci JHSSTOP WORK
ORDER generated on 03/08/2023 by username 'Jeff Hill'.STOP WORK
ORDER removed on 03/29/2023 by username 'Jeff Hill'.

On this day we have inspected your construction for **Sign Footing Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1. provide city approved plans on site at time of inspection
- 2 1. provide min clearance from rebar to soil as per city approved plans
2. remove water from holes
3. DO NOT POUR
4. not ready
- 3 1 ; complete all rebar and min. clearances as per city approved plans.
2 ; remove loose soil from footing .
not ready

Sincerely,



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684