



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

## INSPECTION REPORT

**Date of Inspection:** Apr 17, 2023

**Inspection Result:** **FAILED**

**Permit Number:** PRSG20230064

**Property Address:** 3213 WILDWOOD PARK DR, PUYALLUP, WA 98374;

**Contractor:** EVERGREEN SIGN CO 1513 S CENTRAL KENT, WA 98032

**To construct:** Producing and installing a new pylon sign @ Ferrucci JHSSTOP WORK  
ORDER generated on 03/08/2023 by username 'Jeff Hill'.STOP WORK  
ORDER removed on 03/29/2023 by username 'Jeff Hill'.

On this day we have inspected your construction for **Sign Footing Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 1 1. provide city approved plans on site at time of inspection
- 2 1. provide min clearance from rebar to soil as per city approved plans  
2. remove water from holes  
3. DO NOT POUR  
4. not ready
- 3 1 ; complete all rebar and min. clearances as per city approved plans.  
2 ; remove loose soil from footing .  
not ready
- 4 1 ; complete all requirements as noted on last inspection.  
2 ; provide min. 3" from soil to rebar as noted on last inspection.  
3 ; complete all rebar as per City approved plans as noted on last inspection. not ready

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Shannon King

Building Inspector 2

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684