City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Apr 27, 2023 Inspection Result: PARTIAL PASS

Permit Number: PRCTI20221460

Property Address: 3811 9TH ST SW, PUYALLUP, WA 98373;

Contractor: ROYAL PINNACLE ENTERPRISES INC 2329 SOUTH M ST TACOMA, WA

98405

To construct: Interior remodel of existing restaurant into a new restaurant ~ SALUD

BAR & GRILL * REVISION (1) - 4/14/2023 - HEADER CLARIFICATION &

REARRANGEMENT OF KITCHEN APPLIANCES

On this day we have inspected your construction for **Plumbing Rough In Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1; provide complete set of City approved plans on-site at time of inspection.
 - 2; test failed on plumbing rough-in test of d.w.v. and supply.(not on test at time of inspection.)
- 2 1; provide plan revision for all plumbing, framing and mechanical changes as discussed with contractor.
 - 2; approved test on supply and d.w.v. pending approval of plans revision of plumbing as-built and added plumbing fixtures. not ready

Sincerely,



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684