



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: May 08, 2023 **Inspection Result:** **PARTIAL PASS**

Permit Number: E-21-0313

Property Address: 1015 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: DP EXCAVATION 11410 316th st e GRAHAM, WA 98338 (253) 720-7790
DP EXCAVATION 11410 316th st e GRAHAM, WA 98338 (253) 720-7790

To construct: PARKING LOT EXPANSION W. 675 STALLS,CFG~SHB-TC PARKING
EXPANSION/BENAROYA

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Static water pressure (75psi) held over the weekend. The contractor pressured the line up to 200psi, burped air out of the 4" GV at the bottom, then burped air from the 2" b/o at the top, and re-pressurized the line back to 200psi.

Note: PRESSURE TEST HELD AT 200PSI FOR 3+HRS. (PASSED HYDRO)!

dP flushed the main using a hydrant up top w/ dbl. check and meter. A chlorine back sample was taken from the flushing hydrant (.2 - .4). A chlorine sample was taken from the bottom 2" b/o, it matched the hydrant numbers. Backoff was spayed 8min. prior to taking a purity sample. The purity sample was taken from the lower 2" b/o at 1435 and was taken straight to Water Management Labs in Tacoma. dP paid for the sample via phone.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

A handwritten signature in black ink, consisting of a large, loopy initial 'J' followed by a series of vertical, wavy lines that resemble the letters 'LITTLE'. A horizontal line extends from the end of the signature to the right.

Jason Little
Engineering Tech IV
JLittle@PuyallupWA.gov
(253) 435-3636