

City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Jun 22, 2023	Inspection Result:	PARTIAL PASS
Permit Number:	PRCTI20230098		
Property Address:	1015 39TH AVE SE, PUYALLUP, WA 98374;		
Contractor:	JTM CONSTRUCTION 5900 AIRPORT WAY SOUTH, #110 SEATTLE, WA		
	98108 (206) 702-8193		
To construct:	Tenant improvement and finish out of the North side of level 1.		
	Improvements include offices, meeting rooms, cardio area, and break		
	rooms. The interior alterations do not increase the building's area, nor		
	do they alter the building egress and/or circulation outside the		
	renovated space. REVISI	ON (1) - 03/17/2023 - OF	PEN CEILING IN SOME
	AREAS, CEILING DETAILS	, DOOR & WINDOW SC	HEDULE UPDATES

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1 ; complete fire caulking of penetrations at rated walls of electrical room and corridor.

- 2 ; complete occupancy load signage as per City approved plans.
- 3 ; complete lower strap at hot water heater as discussed with contractor.
- 4 ; provide accessible signage at restroom 102.
- 5 ; complete fire caulking of penetrations at rated walls of elevator equipment room.
- 6 ; complete smoke seal at rated door at elevator equipment rooms.
- 7 ;complete fire caulking above ceiling at conference room rated walls.
- 8 ; complete threshold at exterior exit door at n.e. corner of building .
- 9 ; complete fire caulking of penetrations at rated walls at fire sprinkler room.
- 10 ; provide accessible toilets 17-19 above finish floor as per City approved plans.
- 11; provide 1/2" max threshold at accessible shower.
- 12 ; provide clarification of rear accessible grab bar requirements at shower.
- 13 ; provide min. 10' separation from air intake of R.T.U.to plumbing vent.
- 14 ; complete 3 clouds as discussed with contractor.
- 15 ; provide fire final prior to building final inspection.
- 16 ; T.C.O. approved for 10 working days from 6/22/2023



City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Corrections:

Sincerely,

non King

Shannon King Building Inspector 2 ShannonK@PuyallupWA.gov (253) 840-6684