



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jul 10, 2023

Inspection Result:

**PASSED W/
CONDITIONS**

Permit Number: E-20-0612

Property Address: 3213 WILDWOOD PARK DR, PUYALLUP, WA 98374;

Contractor: PEASE & SONS PO BOX 44100 TACOMA, WA 98444 Brandon Haskins
10601 Waller Rd E Tacoma, WA 98446 (253) 370-6559

To construct: CIVILS ~ FERRUCCI JHS REMODEL & ADDITION**2021 STORM SDC FEES
UPDATED**STOP WORK ORDER removed on 03/29/2023 by username
'Jeff Hill'.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: contractors onsite at 8am. The contractors started forming the vertical curb on both sides of the exit of the upper parking lot. When they started forming the curb and gutter along Wildwood DR the gutter was low compared to the existing asphalt. We field changed the elevations of the curb and gutter to fit the road. The most it came up in elevation was 0.2'. The first concrete truck was onsite at 11am and poured out by 11:45. The second truck was onsite at 1pm. There was no traffic control set up at this time. I informed the contractors and Peas that they could not take a lane without flaggers and signs set up. The traffic control was set up by 1:45pm. As soon as the truck was poured out the flaggers started taking down the lane. The finisher were still in the road. I informed Peas that they needed traffic control the whole time they are working in the ROW. This is a final warning on work in Wildwood DR without traffic control. Any further violation will result in a stop work order.

Corrections:

Sincerely,

Jeff Hill
Engineering Tech IV



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jhill@PuyallupWA.gov

(253) 841-5424