

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 15, 2023 Inspection Result: FAILED

Permit Number: PRCTI20230167

Property Address: 2504 E MAIN, PUYALLUP, WA 98372;

Contractor: POE CONSTRUCTION, INC PO BOX 899 AUBURN, WA 98071-0899

To construct: Early installation of (5) design/build modular wall units - RED DOT SHOP

TI - MODULAR WALL UNITS

On this day we have inspected your construction for **Ceiling Grid/T-Bar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1; complete all ceiling grid requirements as discussed with contractor.
 - 2 ; provide electrical and fire cover approval prior to ceiling grid inspection. not ready
- 2 Kevin reviewed installation with contractor; provided the NWCB 401 document
- 3 1; complete all ceiling grid requirements as discussed with contractor.
 - 2; provide electrical cover approval prior to ceiling grid inspection. not ready

Sincerely,

Shannon King

Building Inspector 2



City of Puyallup

Building Division 333 S. Meridian, Puyallup, WA 98371

(253) 864-4165 www.cityofpuyallup.org

ShannonK@PuyallupWA.gov (253) 840-6684