



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Aug 17, 2023

**Inspection Result:** NOT READY

**Permit Number:** PRCTI20230167

**Property Address:** 2504 E MAIN, PUYALLUP, WA 98372;

**Contractor:** POE CONSTRUCTION, INC PO BOX 899 AUBURN, WA 98071-0899

**To construct:** Early installation of (5) design/build modular wall units - RED DOT SHOP  
TI - MODULAR WALL UNITS

On this day we have inspected your construction for **Ceiling Grid/T-Bar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 1 1 ; provide electrical cover approval of ceiling grid prior to ceiling grid inspection approval.
  - 2 ; complete rough-in of mechanical prior to ceiling grid inspection.
  - 3 ;complete all ceiling grid requirements as discussed with Kyle prior to next inspection.
- not ready

Sincerely,

Shannon King  
Building Inspector 2  
ShannonK@PuyallupWA.gov  
(253) 840-6684



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)