

City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Sep 11, 2023 Inspection Result: FAILED

Permit Number: PRFUP20230743

Property Address: 2323 7TH ST SE, PUYALLUP, WA 98374;

Contractor: COMCAST 410 VALLEY AVE NW PUYALLUP, WA 98371

To construct: MAINTENANCE SPLICING ATROW 1 1 - 2323 7TH ST SE2 - 2703 7TH ST

SE3 - 2609 5TH ST SE4 - 603 27TH AVE SEROW 25 - 2803 6TH ST SE6 - 2812 5TH ST SE7 - 2907 6TH ST SE8 - 2703 7TH ST SE9 - 2703 7TH ST

SE10 - 2703 7TH ST SE

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: CableCom was working on 7th ST SE, halfway on the sidewalk, taking a lane and pushing vehicles into the center lane with no signage and not closing off the southbound traffic from the lane. They were out prior to the approved 9am start time per the TCPS, and there were two other trucks on 27th with one Road Work sign and a spotter watching for cars. Washington Traffic Control did not appear to have the traffic control plan onsite or know how to properly set up for the lane shift. The CableCom foreman had the complete packet but wasn't aware traffic control wasn't completed. They crews made adjustments and were allowed to continue working. They were off the road by 10:15 am.

Corrections:

Sincerely,

Cheryl Trimble Engineer Tech II

CTrimble@PuyallupWA.gov

heryl Trimble



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

(253) 841-5464