



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Sep 12, 2023                      **Inspection Result:**     **NOT READY**

**Permit Number:** PRMU20221555

**Property Address:** 4002 10TH ST SE, PUYALLUP, WA 98374;

**Contractor:** BRC FAMILY LLC PO BOX 731310 PUYALLUP, WA 98373-0060

**To construct:** North Building of CopperBerry, R-2 Apartments 6 Plex CIVIL:  
PRCCP20221569 / South building PRMU20221586 - REVISION (1) -  
09/11/2023 - POURING A MAXIMUM 7' WALL IN PLACE OF 4' WALL ON  
WEST SIDE OF FOUNDATION

On this day we have inspected your construction for **Comment Building Div Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 1 1.cancelled by contractor
- 2 1 ; meet on-site with contractor to discuss footing is a min. 45 degrees away from sewer as required per code. (no footings installed and not able to verify sewer location and depth due to back filled at time of inspection.  
2 ; contractor will need to provide plan revision for foundation design at rear wall of building and pot hole sewer location as rear corner of building to check 45 degree from footing to sewer at footing inspection.(contractor could have a licensed surveyor mark location of sewer with with elevation of bottom of footing and sewer )

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

A handwritten signature in black ink that reads "Shannon King". The signature is written in a cursive style.

Shannon King

Building Inspector 2

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684