

City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Sep 14, 2023	Inspection Result:	FAILED
Permit Number: Property Address:		: 930, PUYALLUP, WA 983	73;
Contractor:	WASHINGTON PATRIOT CONST LLC 10421 BURNHAM DR SUITE NW GIG HARBOR, WA 98332		
To construct:	Construction of a swim school including the pool in the former Sears store located in the South Hill Mall ~ GOLDFISH SWIM SCHOOL		

On this day we have inspected your construction for **Plumbing Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1; secure hot water tank prior to next inspection.
 - 2 ; complete install of self closer at acid room door.
 - 3 ; remove plastic bag from smoke detector in boiler room.
 - 4 ; provide all back flow certs. at time of next inspection.
 - 5 ; insulate all hot water supply lines in boiler room.
 - 6 ; complete all T.P.R. valve drains to mop sink.
 - 7 ; complete drain for back flow to mop sink.

8 ; complete all permanent signage at exit doors ,restrooms, changing rooms, occupant load signage as per City approved plans.

- 9 ; complete shower trim at public showers.
- 10; complete plumbing boots at sinks at restrooms.
- 11 ; complete ceiling at electrical room.
- 12 ; complete accessible benches in restroom as per City approved plans.
- 13 ; complete urinal 17" max. a.f.f. in restroom as per City approved plans.

14 ; complete vertical grab bars at mens & womens restroom 39"-41" as per City approved plans.

15 ; complete door hardware at vestibule front door.

16 ; complete stairs at pool as per Detail 6 of page AQ2.1



City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

- 17 ; complete trap primers at shower as discussed with contractor.
- 18 ; complete handrail at stairs as per City approved plans.

19 ; remove all construction debris from accessible route, parking lot and containers as discussed with contractor.

- 20 ; remove all construction debris from roof.
- 21; paint all new gas pipe on roof and next to gas meter.
- 22 . need to review balance reports and final letters at next inspection. (not ready)

Sincerely,

n King

Shannon King Building Inspector 2 ShannonK@PuyallupWA.gov (253) 840-6684