333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Sep 26, 2023 Inspection Result: PARTIAL PASS

Permit Number: PRCCP20220770

Property Address: 1601 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: ABSHER CONSTRUCTION CO PO BOX 280 PUYALLUP, WA 98371-0152

Raygan Kettman 1001 SHAW RD E PUYALLUP, WA 98372

To construct: The project proposes a new STEM classroom and laboratory building

and a new parking lot, net gain of 100 stalls. Improvements include asphalt paving, concrete paving, a new building, utilities services for the new building, and stormwater management. Utility services include domestic water and water main, sewer main and services, natural gas, primary and secondary power, and telecommunications. Modifications to the existing parking lot east of the building and sidewalks adjacent to

the building will occur. A belowground detention facility utilizing
Stormtech MC-7200 chambers are proposed for stormwater flow
control. A bioretention facility will be used upstream of the proposed
flow control facility to provide stormwater quality treatment for pollution

generating impervious surfaces (PGIS).

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Tunista pulled the mandrel for the sewer main.

Sewer "PASSED" mandrel.

Tunista installed a plug in the first sewer MH# 5 in the downstream pipe.

Note: SEE CORRECTION 1 & 2 BELOW. This plug needs to stay in the sewer pipe until the end of the project. The pipe is now passed as clean. If any construction debris get into or is found in the sewer main, it will need to be cleaned (jetted and vaced) and TV'ed.

Corrections:

1 - Clean sewer main between SSMH 1, 2, & 3. See TV prior to asking why. Flush at SSMH3 and

OF PUVALLES OF WASHINGS

City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

vaced at SSMH1 is acceptable. Schedule inspection at time of flushing to verify.

- 2 Keep plug in SSMH 5 to keep construction debris out.
- 3 Install 6" tee with in 4' of the building c/o.

Sincerely,

Jason Little
Engineering Tech IV
JLittle@PuyallupWA.gov
(253) 435-3636