

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

Date of Inspection:	Oct 16, 2023	Inspection Result:	PARTIAL PASS
Permit Number: Property Address:	PRCCP20221569 4002 10TH ST SE, PUYAL	LUP, WA 98374;	
Contractor:	BRC FAMILY LLC PO BO		
To construct:	Extend utilities from 10th	n street SE on a site for p	ourposes of construction
	2- 6 plexus as well as provide infiltration on site. COPPERBERRY		
	CONDOMINIUMS		

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** PRFUP20231150 - Puget Paving removed the C&G and sidewalk. Rain saturated the SG and needs to dry out prior to pour. The roots and the dirt need to be removed and replaced with crushed rock. The back side is high and need to be pulled back for forms. Sidewalk was caution taped off and needs sidewalk closed signs along with sidewalk detour signs.


## Corrections:

Sincerely,

## City of Puyallup



**Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org



Jason Little Engineering Tech IV JLittle@PuyallupWA.gov (253) 435-3636