

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Oct 23, 2023	Inspection Result:	PARTIAL PASS	
Permit Number: Property Address:	PRFUP20231223 220 15TH AVE SE, Unit: E	8, PUYALLUP, WA 98372;		
Contractor:	NORTH SKY - CENTURY WA 98684	LINK 11818 SE MILL PLA	IN BLVD VANCOU	VER,
To construct:	Lumen to access MH-34 disturbance.	2 and HH-222. No soft o	r hard surface	

On this day we have inspected your construction for **Job Start Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Integrity set up traffic control with a lane shift to the center for eastbound traffic on 15th west of the roundabout and called the Comm Center. North Sky accessed HH-222 to place fiber in existing conduit but determined they did not have connectivity, with the conduit only going up the pole. This job may need a redesign. Lumen is to notify the City of a future job start, revision or other next step.

Corrections:

Sincerely,

Sheryl Trimble

Cheryl Trimble Engineer Tech II CTrimble@PuyallupWA.gov (253) 841-5464