



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Oct 24, 2023 **Inspection Result:** **PARTIAL PASS**

Permit Number: B-20-0180

Property Address: 3601 9TH ST SW, PUYALLUP, WA 98373;

Contractor: THARALDSON HOSPITALITY DEV LLC 4520 36TH AVE S FARGO, ND 58104 Roger Olson 4520 36th ave s fargo, ND 58104 (701) 850-9953

To construct: HOMEWOOD SUITES SOUTH HILL MALL MOTEL *FEE DEFERRAL-SWR*
REVISION (1) 6/8/2023 - VALUE ENGINEER FOOTINGS AND ADD PERIMETER DRAINTILE

On this day we have inspected your construction for **Plumbing Rough In Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1. this was a under slab plumbing inspection
2.rain drain, sump pump at elevator pit approved as marked on page P-202B
3. 4" deep sewer approved as marked up on page P-202A
4. 4" water service on air test at 80 PSI approved as marked up on page P-201B
- 2 1. this was under slab plumbing inspection
2. contractor to provide approved as-built of all plumbing changes from engineer of record at time of final under slab plumbing inspection as discussed with contractor
3.partial approval of rain drain as marked on P-202-A of city approved plans
4.partial approval on deep sewer as marked on pages P-202-A and P-202-B of city approved plans
5.partial approval of grease interceptor on interior of building going into sewer as marked on city P-202-A of city approved plans
- 3 UNDER SLAB PLUMBING INSPECTION
1.rain drains approved as marked up on city approved plans pages P-202A and P-202B
2.horizontal branch lines under slab as marked up on city approved plans pages P-202A and P-202B
3.plumbing drains that go to greece interceptor tested to inside of foundation approved as



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

marked up on city approved plans pages P-202A and P-202B

4. provide engineers approval of cut top bar in foundation wall as discussed with contractor
5. paint rebar that is exposed where concrete is chipped out for plumbing pipe

Sincerely,

Kevin Spruell
Building Inspector I
KSpruell@PuyallupWA.gov
(253) 841-5590