

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	Nov 15, 2023	Inspection Result	PARTIAL PASS	
Permit Number: Property Address:	PRCCP20231225 4621 S MERIDIAN, Unit: A915, PUYALLUP, WA 98373;			
	ORANGE CONSTRUCTION 310 N. 103rd ST SEATTLE, WA 981339174 Install a new side sewer connection from the existing main sewer line to the SE corner of the existing building to accommodate additional			
	plumbing requirements VALUE PET CLINIC	for a tenant improve	ement within the building	

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: The contractor pot holed the utility crossings for the sewer. They excavated from the building to the sewer main. When the storm crossing was exposed the 12 pvc pipe had been previously broken. The storm line is a privately owned and will need to be fixed. When the contractor tapped the main the core was not retrieved and went down the line. The collections department will be onsite tomorrow to retrieve the core out of the sewer main. The 6" side sewer was finished installed and tested (passed) at 7:10 pm. The pipe was bedded in CSTC then backfilled with the existing pit run fill.

Only half of the trench was backfilled then sheeted. Compaction still needed. everything secure by 9:30 pm

Corrections:

Sincerely,

Jeff Hill Engineering Tech IV Jhill@PuyallupWA.gov (253) 841-5424



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org