



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Nov 21, 2023                      **Inspection Result:**      **FAILED**

**Permit Number:** PRMU20221555

**Property Address:** 4002 10TH ST SE, PUYALLUP, WA 98374;

**Contractor:** BRC FAMILY LLC PO BOX 731310 PUYALLUP, WA 98373-0060

**To construct:** North Building of CopperBerry, R-2 Apartments 6 Plex CIVIL:  
PRCCP20221569 / South building PRMU20221586 - REVISION (1) -  
09/11/2023 - POURING A MAXIMUM 7' WALL IN PLACE OF 4' WALL ON  
WEST SIDE OF FOUNDATION

On this day we have inspected your construction for **Underfloor Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 1 1. provide city approved plans on site for inspection  
2. provide access to rim at common wall to verify fastening of rim and fastener itself  
3. not ready
- 2 1 ; complete a34's at post to pad connection as per city approved plans.  
2 ; complete anchor bolts with-in 12" of plate break at east wall.  
3 ; complete install of all hangers prior to next inspection.  
4 ; complete all point loads as per city approved plans  
not ready

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

A handwritten signature in black ink that reads "Shannon King". The signature is written in a cursive, flowing style.

Shannon King

Building Inspector 2

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684