

## City of Puyallup

# **Building Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## INSPECTION REPORT

Date of Inspection: Dec 21, 2023 Inspection Result: PARTIAL PASS

**Permit Number:** PRRWF20230497

**Property Address:** 1015 39TH AVE SE, PUYALLUP, WA 98374;

Contractor:

**To construct:** Proposed retaining walls within Benaroya parking lot expansion project.

\* REVISION (1) - 9/1/2023 - WALL REVISIONS TO PROVIDE STRUCTURAL

COMPONENTS

On this day we have inspected your construction for **Footing/Setback Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

#### Comments:

#### **Corrections:**

- 1 1.section 2 and 3 upper and lower walls approved to pour
  - 2. section 6 lower wall provide engineering or EOR approval for wall ht that exceeds max wall ht per city approved plans DO NOT POUR

Sincerely,

Kevin Spruell Building Inspector I KSpruell@PuyallupWA.gov (253) 841-5590