

City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

Date of Inspection:	Jan 11, 2024	Inspection Result:	PARTIAL PASS
	PRCNC20221036 1601 39TH AVE SE, F	Puyallup, wa 98374;	
Contractor:	ABSHER CONSTRUC	TION CO. PO BOX 280 PU	YALLUP, WA 98371-0152
To construct:	New ~54,000 SF building containing labs, classrooms, faculty and		
	student spaces. REVISION (1) -003/21/2023 - ADDED DETAILS &		
	DESIGN REFINEMENT FROM PERMIT SET TO IFC SET OF DOCUMENTS		
	(NO CHANGE IN SQ FTG OR COST)		

On this day we have inspected your construction for **Energy (Insulation) Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

## Comments:

## Corrections:

- 1 1.complete insulation on 0 floor as discussed with contractor
  2. complete weathering in of building for areas looking for cover
- 2 LEVEL 0

1. vapor barrier on south and east wall approved

2.north wall dry out due to water leak not approved LEVEL ONE

1. north west and north wall ok to install vapor barrier LEVEL 2

2.IDF room interior north wall insulation approved

LEVEL TREE

- 1. field equipment room 315 interior east wall insulation approved for top out
- 2. elevator machine room interior north and south wall insulation approved
- 3. organic room 314C north exterior wall top out insulation approved

4. organic room 314C and non organic room 314B exterior west wall top out insulation approved



City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Sincerely,

Kevin Spruell Building Inspector I KSpruell@PuyallupWA.gov (253) 841-5590