



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jan 19, 2024

Inspection Result: **PARTIAL PASS**

Permit Number: PRCCP20230336

Property Address: 2315 INTER AVE, PUYALLUP, WA 98372;

Contractor: WESTMARK CONSTRUCTION, INC 6102 N 9TH ST #100 TACOMA, WA 98406

To construct: Site development to construct new warehouse storage building CIMCO WAREHOUSE

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Pro vac onsite at 8am to vac out the hyd/fire line tie in.

The water was shut down at 9am. The water was drained through the existing 6" GV from the old removed hyd. existing line removed, 8"x8"x8" tee, 8" PIV, 8"x6" reducer, 2 sleeves, and a half eco block installed. The water was turned back on at 5pm. the contractor bedded the pipe then secured the hole.

The sidewalk was undermined to connect the main and will need to be replaced. see conditions.

Corrections:

Sincerely,

Jeff Hill
Engineering Tech IV
Jhill@PuyallupWA.gov
(253) 841-5424