



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Feb 28, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: PRCNC20221036

Property Address: 1601 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: ABSHER CONSTRUCTION CO. PO BOX 280 PUYALLUP, WA 98371-0152

To construct: New ~54,000 SF building containing labs, classrooms, faculty and student spaces. REVISION (1) -003/21/2023 - ADDED DETAILS & DESIGN REFINEMENT FROM PERMIT SET TO IFC SET OF DOCUMENTS (NO CHANGE IN SQ FTG OR COST)

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1 ; exterior wall framing complete except stairs and at areas missing windows.
2 ; interior wall framing at 3rd floor.(not ready at time of inspection.)
3 ;room 231 east exterior furred wall , (complete insulation at hot water supply lines)

Corrections:

- 1 LEVEL TWO
 - 1.MECH shaft next to room 207 south, east,and west wall complete fire stop do not insulate
 - 2.north wall approved
 - 3.MECH shaft next IDF room north wall approved
 - 4.west wall complete putty packs around electrical boxes do not insulate
 5. elevator shaft east and south wall approved
 - 6.MECH shaft next to elevator shaft east,west,and north wall approved
 - 7.stairwell wall at SE corner complete putty packs at electrical boxes do not insulate

Sincerely,



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Shannon King
Building Inspector 2
ShannonK@PuyallupWA.gov
(253) 840-6684