



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Mar 13, 2024 **Inspection Result:** **FAILED**

Permit Number: PRFO20240187

Property Address: 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HOWARD S WRIGHT 415 1ST AVE N SEATTLE, WA 98109

To construct: Installation of concrete pad foundations for standby generators and exterior electrical equipment. - CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Footing/Setback Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1 ; provide min. bar lap at footing of retaining walls with min. 3" from soil to rebar.
- 2 ; provide step detail for footing as discussed with contractor.
- 3 ; provide geo-tech approval for soil bearing of 2,000 psf as required per plans.

Sincerely,

Shannon King
Building Inspector 2
ShannonK@PuyallupWA.gov
(253) 840-6684