



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Apr 03, 2024

Inspection Result: **FAILED**

Permit Number: PRCTI20230167

Property Address: 2504 E MAIN, PUYALLUP, WA 98372;

Contractor: POE CONSTRUCTION, INC PO BOX 899 AUBURN, WA 98071-0899

To construct: Early installation of (5) design/build modular wall units - RED DOT SHOP
TI - MODULAR WALL UNITS

On this day we have inspected your construction for **Ceiling Grid/T-Bar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 2 1 ; complete fire sprinkler rough-in and cover approval prior to ceiling grid inspection approval.
- 2 ; complete perimeter tie wires with-in 8" of walls.
- 3; complete rough-in of mechanical prior to building final inspection.

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684