



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Apr 05, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: E-21-0313

Property Address: 1015 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: DP EXCAVATION 11410 316th st e GRAHAM, WA 98338 (253) 720-7790
DP EXCAVATION 11410 316th st e GRAHAM, WA 98338 (253) 720-7790

To construct: PARKING LOT EXPANSION W. 675 STALLS,CFG~SHB-TC PARKING EXPANSION/BENAROYA

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: No TI or civil work.

City water was out today to bring the Omni reader on line. They noticed that there were many issues with the meter set up and did not turn it on. I relayed the issues with dP for repair. Once the repairs are complete, the city will turn on the meter.

Corrections:

- 1 - Install correct bolts. The size is correct but they need to be stainless steel with Teflon coated nuts.
 - The meter leaks at one of the gasket points.
 - The box is cracked and needs to be replaced.
 - The 4 blocks need to be placed along the long side not to exceed the inside edge.
 - The bypass needs to be cleaned out and a cover installed.

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

A handwritten signature in black ink, consisting of a large, loopy initial 'J' followed by several vertical, wavy lines that resemble a series of connected loops or a stylized 'L'. A horizontal line extends to the right from the end of the signature.

Jason Little

Engineering Tech IV

JLittle@PuyallupWA.gov

(253) 435-3636