



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Apr 22, 2024

Inspection Result: **FAILED**

Permit Number: PRCCP20221569

Property Address: 4002 10TH ST SE, PUYALLUP, WA 98374;

Contractor: BRC FAMILY LLC PO BOX 731310 PUYALLUP, WA 98373-0060 GREAT NORTHWEST EXCAVATION LLC 12203 40TH AVE TACOMA, WA 98466

To construct: Extend utilities from 10th street SE on a site for purposes of construction 2- 6 plexus as well as provide infiltration on site. COPPERBERRY CONDOMINIUMS

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Great NW buried the fire line. Sand bedding? Not sure how much, should be 1' above pipe! NO tracer wire before buried and NO bury tape installed!

Last week I reminded the GC, twice, to install tracer wire and bury tape!

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jason Little

Engineering Tech IV

JLittle@PuyallupWA.gov

(253) 435-3636