

City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	May 02, 2024	Inspection Result:	PARTIAL PASS
	PRCTI20240275 1023 39TH AVE SE, PUY	ALLUP, WA 98374;	
Contractor: To construct:	HOWARD S WRIGHT 415 1ST AVE N SEATTLE, WA 98109 Installation of foundations and steel supports for exterior chiller piping and electrical conduit, as well as installation of fluid coolers, air cooled chillers, pumps and miscellaneous mechanical equipment - CENTERIS		
	VOLTAGE PARK		

On this day we have inspected your construction for **Foundation/Rebar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1 ; north yard foundation plan - (footings approved per special inspection report except last 8 footings at east side)

Corrections:

Sincerely,

Shannon King Building Inspector 2 ShannonK@PuyallupWA.gov (253) 840-6684