



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: May 06, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: PRCCP20221569

Property Address: 4002 10TH ST SE, PUYALLUP, WA 98374;

Contractor: BRC FAMILY LLC PO BOX 731310 PUYALLUP, WA 98373-0060 GREAT
NORTHWEST EXCAVATION LLC 12203 40TH AVE TACOMA, WA 98466

To construct: Extend utilities from 10th street SE on a site for purposes of construction
2- 6 plexus as well as provide infiltration on site. COPPERBERRY
CONDOMINIUMS

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: Evergreen Fire Protection pumped up the fire line to 225psi. The hydro test began at 1pm. Dropped psi to 200 at 230pm for 1/2hr. 100psi was left on line for final backfill.

Ready to install ball drip, with free draining material, and covered with fabric prior to back fill.

Please call me for inspection the day of install.

Hydro static pressure test for fire line "PASSED"

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

A handwritten signature in black ink, consisting of a large, loopy initial 'J' followed by several vertical, wavy lines that resemble the letters 'LITTLE'. A horizontal line extends from the right side of the signature.

Jason Little

Engineering Tech IV

JLittle@PuyallupWA.gov

(253) 435-3636