

City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection:	May 10, 2024	Inspection Result:	PARTIAL PASS
Permit Number: Property Address:	PRMH20240272 1023 39TH AVE SE, PUYA	allup, wa 98374;	
Contractor:	HERMANSON 1221 2ND	AVE N KENT, WA 980	32
To construct:	Phase 1 buildout of the existing chilled water plant. Install (4) new RAUs,		
	Install (16) new Evap/Filter Sections, Install (20) OSA Intake Penthouses		
	on Roof, Install (3) new fan walls w/120 exhaust fans. Provide and install		
	an additional 1,200,000 CFM of building exhaust on the 1st floor to		
	match the total supply o	f RAU CFM. Sheet metal	connections between
	new equipment to existi	ng system CENTERIS V	OLTAGE PARK

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1 ; framing at beam complete at new floor opening at Data Hall.

Corrections:

Sincerely,

Shannon King Building Inspector 2 ShannonK@PuyallupWA.gov (253) 840-6684



City of Puyallup Building Division 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org