

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: May 12, 2024 Inspection Result: PARTIAL PASS

Permit Number: PRMH20240272

Property Address: 1023 39TH AVE SE, PUYALLUP, WA 98374;

Contractor: HERMANSON 1221 2ND AVE N KENT, WA 98032

To construct: Phase 1 buildout of the existing chilled water plant. Install (4) new RAUs,

Install (16) new Evap/Filter Sections, Install (20) OSA Intake Penthouses on Roof, Install (3) new fan walls w/120 exhaust fans. Provide and install an additional 1,200,000 CFM of building exhaust on the 1st floor to match the total supply of RAU CFM. Sheet metal connections between

new equipment to existing system. - CENTERIS VOLTAGE PARK

On this day we have inspected your construction for **Wallboard / Drywall Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 1; 2nd layer of drywall and fire stop complete at beams wrap of new floor opening at data hall.

Corrections:

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org