



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Jun 24, 2024

**Inspection Result:** PARTIAL PASS

**Permit Number:** B-20-0180

**Property Address:** 3601 9TH ST SW, PUYALLUP, WA 98373;

**Contractor:** THARALDSON HOSPITALITY DEV LLC 4520 36TH AVE S FARGO, ND 58104 Roger Olson 4520 36th ave s fargo, ND 58104 (701) 850-9953

**To construct:** HOMEWOOD SUITES SOUTH HILL MALL MOTEL \*FEE DEFERRAL-SWR\*  
REVISION (1) 6/8/2023 - VALUE ENGINEER FOOTINGS AND ADD PERIMETER DRAINTILE

On this day we have inspected your construction for **Wallboard / Drywall Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:**

**Corrections:**

- 1 NORTH STAIRWELL
  - 1.level 4 and 5 hotel side 2nd layer south and west wall approvedSOUTH STAIRWELL
  - 1.level 5 hotel side 2nd layer north wall approved
- 2 inspection date 6/4/2024
  - 1.level 4,and 5 corridors lids and 1' down on walls approved
- 3 1. complete drywall nailing at level 2 ceiling at east to west corridor.  
2 ; kevin said level 3 ceiling not approved as discussed with contractor.
- 4 LEVEL ONE CORRIDOR DRYWALL  
date of inspection 6/20/2024
  1. complete areas that were not done at time of inspection
  2. it appears that areas where multiple layers of drywall are required it is being covered up with out inspections
- 5 date of inspection 6/24/2024
  1. 1st floor corridor top out approved



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Sincerely,

Kevin Spruell  
Building Inspector I  
[KSpruell@PuyallupWA.gov](mailto:KSpruell@PuyallupWA.gov)  
(253) 841-5590