



City of Puyallup

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Jun 25, 2024                      **Inspection Result:**      **PARTIAL PASS**

**Permit Number:** PRCNC20221036

**Property Address:** 1601 39TH AVE SE, PUYALLUP, WA 98374;

**Contractor:** ABSHER CONSTRUCTION CO. PO BOX 280 PUYALLUP, WA 98371-0152

**To construct:** New ~54,000 SF building containing labs, classrooms, faculty and student spaces. REVISION (1) -003/21/2023 - ADDED DETAILS & DESIGN REFINEMENT FROM PERMIT SET TO IFC SET OF DOCUMENTS (NO CHANGE IN SQ FTG OR COST)

On this day we have inspected your construction for **Ceiling Grid/T-Bar Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** reinspect of level 1 ceiling grid hvac caddy clips and added wires as discussed with Scott.

**Corrections:**

- 1 1. this was a comment inspection  
2. discussed ceiling requirements
- 2 inspection date 5/21/2024  
1. cancelled on site by contractor
- 3 date of inspection 6/20/2024  
level one ceilings with clouds and standard grid attached on 4 sides  
1. provide tie wires all perimeter bars  
2. provide positive attachment at all diffusers  
3. complete all firestopping at rated walls  
4. complete all wires at light fixtures  
5. provide clarification on air returns in corridor  
6. provide stenciling at rated walls  
7. ok to cover in areas as discussed with contractor

Sincerely,



City of Puyallup

---

**Building Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

A handwritten signature in black ink that reads "Shannon King". The signature is written in a cursive, flowing style.

Shannon King

Building Inspector 2

[ShannonK@PuyallupWA.gov](mailto:ShannonK@PuyallupWA.gov)

(253) 840-6684