



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jun 28, 2024 **Inspection Result:** **FAILED**

Permit Number: PRFUP20231530

Property Address: 705 S MERIDIAN, PUYALLUP, WA 98371;

Contractor: COMCAST - SEFNCO 410 VALLEY AVE #101 NW PUYALLUP, WA 99999

To construct: JB0001577230 Comcast proposes to place new 2" riser on existing pole, bore & place 1(2") conduit w/ .625 coax ~48', bore & place 1 (2") conduit w/RG11 ~ 8', place new 17"x30" vault

On this day we have inspected your construction for **Engineering Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: According to the contractor, the job was completed. Per the last email conversation in January, the job was on hold due to funding. There is no record of a job start request or city notification for the work taking place. If the work did take place, please make the following corrections (Also listed under "CORRECTIONS"):

- No potholing is evident. If City utilities were crossed, provide photos showing separation per City stands. Otherwise, contractor will need to have sewer and storm pipes tv'd.
- Provide drawings as constructed or confirm that the approved path was utilized

Corrections:

- 1 All work has been completed. No restoration is required
 - No potholing is evident. If City utilities were crossed, provide photos showing separation per City stands. Otherwise, contractor will need to have sewer and storm pipes tv'd.
 - Provide drawings as constructed or confirm that approved path was utilized

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Cheryl Trimble

Engineer Tech II

CTrimble@PuyallupWA.gov

(253) 841-5464