

City of Puyallup **Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

## **INSPECTION REPORT**

Date of Inspection:	Jul 01, 2024	Inspection Result:	FAILED
Permit Number: Property Address:	PRFUP20240625 1110 W PIONEER, PUYA	LLUP, WA 98371;	
Contractor:	COMCAST 410 VALLEY	AVE NW PUYALLUP, WA	A 98371
To construct:	CONSTRUCTION: START	TING AT LOCATION 1, RIS	SER DOWN AND BORE
	TO PLACE NEW CONDU	IT 118' NORTH. AT POLE	TO BE REMOVED AT
	LOCATION 2, PLACE VAULT. CONTINUE BORING AND PLACING		
	CONDUIT 131' NORTH.	RISER UP AND END AT L	OCATION 3. RESTORE
	ASPHALT AT EACH LOC	ATION.	

On this day we have inspected your construction for **Job Start Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** -WORK CANNOT BE STARTED ON 7/2 AS REQUESTED. WORK WILL NEED TO BE SCHEDULED AFTER THE 4TH OF JULY HOLIDAY. We will not allow the ROW to be disturbed this close to the holiday in a residential area.

-Public notes requested an AM start time. The approved TCP has 8pm to 12am approved work times. -Notification to residents is required per permit requirements. Contractor will need to provide a copy of the notification provided to residents.

-A message was left with Leah Ihelenfeldt at (360) 670-4291. No other contact phone numbers were provided by the contractor. A Failed Inspection request was also emailed to art.nettles@cablecomllc.net.

Corrections:

Sincerely,

City of Puyallup



**Engineering Division** 333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

1 The The

Michael Rosenau Engineering Tech IV MRosenau@PuyallupWA.gov (253) 841-5411