



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jul 01, 2024

Inspection Result: NOT READY

Permit Number: PRCTI20240571

Property Address: 2315 INTER AVE, PUYALLUP, WA 98372;

Contractor: MR RACKS LLC 500 SW 16TH ST RENTON, WA 98057

To construct: High capacity racking - CIMCO WAREHOUSE

On this day we have inspected your construction for **Building Final Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 1 ; provide city approved plans on-site at time of inspection.
- 2 ; provide special inspection approval report for anchors,
- 3 ; provide fire final approval prior to building final inspection.
- 4 ; not a complete inspection.
- 2 1. provide fire final approval prior to scheduling this inspection

Sincerely,

Kevin Spruell
Building Inspector I
KSpruell@PuyallupWA.gov
(253) 841-5590