



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

## INSPECTION REPORT

**Date of Inspection:** Jul 03, 2024

**Inspection Result:** **FAILED**

**Permit Number:** PRCCP20221725

**Property Address:** 201 W MAIN, PUYALLUP, WA 98371;

**Contractor:** ALDRICH & ASSOCIATES INC. 810 240TH ST SE BOTHELL, WA 98021

**To construct:** New electrical trenching- Install new sidewalk- Grading for new enclosed stair - COMMUNITY HEALTHCARE - CANNERY BLDG  
PRCTI20221698STOP WORK ORDER generated on 08/01/2023 by username 'Jeff Hill'.STOP WORK ORDER removed on 09/27/2023 by username 'Jeff Hill'.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** The finishers are pouring the approach in the driveway.

The sidewalk poured yesterday in the driveway exceeds 2% in three areas. Please set up an onsite meeting with your own smart level to double check the slopes. If any part of the sidewalk is over 2% it must be removed per ADA standards. There will be a transition panel allowed on the east end to match existing sidewalk. This transition panel has not been poured yet.

**Corrections:**

- 1 When blocking the sidewalk the contractor must have sidewalk closed ahead, sidewalk closed , and a pedestrian detour set up.
- 2 remove temp paving from the water service trench, tee cut, and full depth pave.

Sincerely,

Jeff Hill  
Development Engineering Inspector  
[Jhill@PuyallupWA.gov](mailto:Jhill@PuyallupWA.gov)



City of Puyallup

---

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

(253) 204-5633