

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jul 08, 2024 Inspection Result: FAILED

Permit Number: PRCTI20221698

Property Address: 201 W MAIN, PUYALLUP, WA 98371;

Contractor: ALDRICH & ASSOCIATES INC. 810 240TH ST SE BOTHELL, WA 98021 To construct: Remodel of existing office building to a medical/dental clinic - CHC

CANNERY * REVISION (1) - 1/26/2024 - CORRECT OCCUPANCY, FULL

RE-ROOF AND WALL ASSEMBLIES

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 2 floor
 - 1. zone one top out only both sides approved except where plumbing has not been tested 2.zone 2 top out both sides approved except where plumbing has not been signed off and where noted in yellow high ligter on field drawings sheet A2.o1b
- 2 2ND FLOOR
 - 1.zone 3 top of wall top out only accept where plumbing has not been tested approved
- 3 2ND FLOOR inspection date 5/20/2024
 - 1.zones 1 and 2 exterior walls patches ok to insulate
 - 2.zone 4 provide detail from architect for rafter attachment at light monitor
 - 3. provide Fire cover approval for zone 4 ceiling at hard lids
 - 4.complete fire stop at ceiling in zone 4 as discussed with contractor
- 4 inspection date 5/23/2024

2ND FLOOR

- 1.zones 1 and 2 hard lids to structure inspection
- 2.provide approved inspection results or schedule inspection to perform roof structure inspection
- 3. provide fire cover approval for these areas prior to scheduling this inspection
- 5 inspection date 5/31/2024

CAN DE WASHINGIO

City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

1.cancelled by contractor on site

- 6 inspection date 6/3/2024this was a comment inspection1. discussed outstanding framing items
- 7 date of inspection 6/6/2024
 2nd floor zone 2
 1.storage room 217 hard lid approved
 2.exam consultant room 224 soffits approved
- 8 inspection date 6/10/2024 2nd floor
 - 1. cart storage in zone 2 in corridor approved
 - 2. hard lid in zone 4 approved
- 9 date of inspection 6/17/2024 level 2
 - 1.zone 2 room 230 restroom and accessible bathrooms hard lids approved
- 10 date of inspection 6/26/2024
 - 1. cancelled by contractor on site
- 11 date of inspection 7/8/2024 2nd floor reception area ceiling
 - 1. provide as-built approval for ceiling as discussed with contractor

Sincerely,

Kevin Spruell Building Inspector I KSpruell@PuyallupWA.gov (253) 841-5590