

### City of Puyallup

## **Building Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

#### INSPECTION REPORT

Date of Inspection: Jul 22, 2024 Inspection Result: NOT READY

Permit Number: B-20-0180

**Property Address:** 3601 9TH ST SW, PUYALLUP, WA 98373;

Contractor: THARALDSON HOSPITALITY DEV LLC 4520 36TH AVE S FARGO, ND

58104 Roger Olson 4520 36th ave s fargo, ND 58104 (701) 850-9953

**To construct:** HOMEWOOD SUITES SOUTH HILL MALL MOTEL \*FEE DEFERRAL-SWR\*

REVISION (1) 6/8/2023 - VALUE ENGINEER FOOTINGS AND ADD

PERIMETER DRAINTILE

On this day we have inspected your construction for **Frame Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

#### Comments:

#### Corrections:

- 1 inspection date 6/11/2024
  - 1. remove drywall in areas where covered with out energy/vapor barrier inspections
  - 2.complete fasteners per listing
  - 3. complete framing at shafts
  - 4. not a complete list / not ready
- 2 date of inspection 6/13/2024
  - 1.complete items 1 and 2 of previous list
  - 2.provide clarification on off sets
  - 3. complete log cabin at drywall corners
  - 4. not a complete list/not ready

**LEVEL ONE** 

- 1.areas in corridor where moisture was to high approved for cover
- 3 date of inspection 6/25/2024
  - 1.drywall first layer in shafts at stacks 218,219,221,224,226,225,229,228,approved as marked up on the city approved on page A-101
  - 2.insulation and vapor barrier at exterior wall of south mech shaft approved as marked up on city approved plans page A-101

# OF PUYALLES

## City of Puyallup

# **Building Division**

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

4 1; nobody on-site with access to city approved plans at time of inspection. (8:00 am,no access to office)

Sincerely,

Shannon King

Building Inspector 2

ShannonK@PuyallupWA.gov

(253) 840-6684