



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Jul 24, 2024

Inspection Result: **FAILED**

Permit Number: PRCCP20221569

Property Address: 4002 10TH ST SE, PUYALLUP, WA 98374;

Contractor: BRC FAMILY LLC PO BOX 731310 PUYALLUP, WA 98373-0060 GREAT NORTHWEST EXCAVATION LLC 12203 40TH AVE TACOMA, WA 98466

To construct: Extend utilities from 10th street SE on a site for purposes of construction 2- 6 plexus as well as provide infiltration on site. COPPERBERRY CONDOMINIUMS

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: 7/22 - JL - Cable Comm was on site. Power vault has been installed. The concrete walks have been poured on the south and west side of the south building.

7/23 - JL - Drive by, no civil work.

7/24 - JL - Drive by, no civil work.

Note: Deliveries have been blocking traffic. An email was sent to the contractor stating that this is the last time without traffic control. If this happens again there will be a stop work ordered for "ALL" permits until we come to an understanding about traffic control!

Corrections:

- 1 Straighten FDC.
Pressure FDC.
Flush FDC after ALL underground has been completed.

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

Jason Little

Development Engineering Inspector

JLittle@PuyallupWA.gov

(253) 435-3636