



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 01, 2024 **Inspection Result:** **PARTIAL PASS**

Permit Number: B-20-0180

Property Address: 3601 9TH ST SW, PUYALLUP, WA 98373;

Contractor: THARALDSON HOSPITALITY DEV LLC 4520 36TH AVE S FARGO, ND 58104 Roger Olson 4520 36th ave s fargo, ND 58104 (701) 850-9953

To construct: HOMEWOOD SUITES SOUTH HILL MALL MOTEL *FEE DEFERRAL-SWR*
REVISION (1) 6/8/2023 - VALUE ENGINEER FOOTINGS AND ADD PERIMETER DRAINTILE

On this day we have inspected your construction for **Wallboard / Drywall Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments:

Corrections:

- 1 NORTH STAIRWELL
 - 1.level 4 and 5 hotel side 2nd layer south and west wall approvedSOUTH STAIRWELL
 - 1.level 5 hotel side 2nd layer north wall approved
- 2 inspection date 6/4/2024
 - 1.level 4,and 5 corridors lids and 1' down on walls approved
- 3 1. complete drywall nailing at level 2 ceiling at east to west corridor.
2 ; kevin said level 3 ceiling not approved as discussed with contractor.
- 4 LEVEL ONE CORRIDOR DRYWALL
date of inspection 6/20/2024
 1. complete areas that were not done at time of inspection
 2. it appears that areas where multiple layers of drywall are required it is being covered up with out inspections
- 5 date of inspection 6/24/2024
 1. 1st floor corridor top out approved
- 6 inspection date 6/26/2024
 - 1.first layer of drywall at shafts stacks 208,210,212,213,214,216, approved as marked up on city



City of Puyallup

Building Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

approved plans page A-101

2.insulation and vapor barrier at exterior wall at north east mech shaft approved as marked up on sheet A-101 of city approved plans

7 date of inspection 7/1/2024

1.from elevator south second layer at shafts approved

2. from east to west first layer at shafts approved

3. as marked up on city approved plans PG A-101

8 date of inspection 7/9/2024

1. 2nd layer of shafts approved as marked up on city approved plans page A-101

9 date of inspection 7/30/2024

1. first layer close up on shafts south to north to elevator levels 1 thru 5 approved as marked up on city approved plans page A-101

Sincerely,

Kevin Spruell
Building Inspector
KSpruell@PuyallupWA.gov
(253) 841-5590