City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 02, 2024 Inspection Result: PARTIAL PASS

Permit Number: PRCCP20230970

Property Address:

Contractor: MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

To construct: Civil Construction Permit for the East Town Crossing project associated

with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: McKee is bedding and backfilling r-tank 3.

Note: All testing is preliminary only to keep the paving schedule. The city will not accept the storm and/or sewer testing until "ALL" heavy construction and digging has been completed. This note pertains to IDR 7/31, 8/1, & 8/2.

Another crew is testing sewer.

Pulled mandrel for 8"pvc sewer main:

- SSMH 2 to SSMH 1 (PASSED) still need to view the TV.

Mandrel was pulled yesterday for 8" sewer main:

- SSMH 9 to SSMH 2 (PASSED) still need to view the TV.
- SSMH 13 to SSMH 12 (PASSED) still need to view the TV.

Air tested sewer main and side sewers: Sewer mains are 8"pvc and SS's are 6"pvc

- SSMH 3 to Existing SSMH14 (PASSED)
- SSMH 3 to SSMH 2 (PASSED)
- SSMH 13 to GI for bldg. TI #1 (PASSED)
- SSMH 13 to SSMH 3 (PASSED)
- SSMH 12 to SSMH 13 w/ 2-SS's (PASSED)
- SSMH 12 to SS for bidg. TI #2 6"pvc (PASSED)
- SSMH 12 to SSGI for bldg. TI #2 & trash pad (PASSED)

Took water sample from 2" b/o on Shaw Rd. to Water Management Labs.

Corrections:




City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371 (253) 864-4165 www.cityofpuyallup.org

Sincerely,



Jason Little
Development Engineering Inspector
JLittle@PuyallupWA.gov
(253) 435-3636