



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

## INSPECTION REPORT

**Date of Inspection:** Aug 05, 2024

**Inspection Result:** **PARTIAL PASS**

**Permit Number:** PRCCP20230970

**Property Address:**

**Contractor:** MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

**To construct:** Civil Construction Permit for the East Town Crossing project associated with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

**Comments:** Note: All testing is preliminary only to keep the paving schedule. The city will not accept the storm and/or sewer testing until "ALL" heavy construction and digging has been completed. This note pertains to "ALL IDR's for testing.

McKee is air testing sewer. Sewer mains are 8"pvc and SS's are 6"pvc. Air tested at 3 to 4psi for 15min.

- SSMH 2 to SSMH 1 (PASSED)
- SSMH 4 to SSCO19 (PASSED)
- SSMH 8 to SSCO7 w/ 4-6"SS's (PASSED)
- SSMH 6 to SSCB 5 (PASSED)

Another crew is installing 12"cpvc between SDCB 27 & SDCB 29 and installed SDCB 29.

Another crew is setting grades for SG of the road. They are preparing for ATB.

Note: The flow control tees are built incorrectly!

**Corrections:**

Sincerely,



City of Puyallup

**Engineering Division**

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

[www.cityofpuyallup.org](http://www.cityofpuyallup.org)

Jason Little

Development Engineering Inspector

[JLittle@PuyallupWA.gov](mailto:JLittle@PuyallupWA.gov)

(253) 435-3636