



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 12, 2024

Inspection Result: PARTIAL PASS

Permit Number: PRCCP20230970

Property Address:

Contractor: MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

To construct: Civil Construction Permit for the East Town Crossing project associated with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: McKee worked on all four water tie ins.

The city was on site at 0730. They shut down the Absher GV and the Pioneer side GV.

Note: The water samples were good. This is a verbal from Water Management Labs.

All four ties have been completed. A poured thrust block will be done tomorrow on the north tie in.

The city will be out tomorrow morning to slowly turn the valves on to push out air. McKee will keep most GV's closed and push air out of the nearest hydrants.

Another crew worked on setting SG hubs and grouting risers. They removed the risers, wet set them, grouted the outside, and the frame.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

A handwritten signature in black ink, consisting of a large, loopy initial 'J' followed by several vertical, wavy lines that resemble the letters 'LITTLE'. A horizontal line extends to the right from the end of the signature.

Jason Little

Development Engineering Inspector

JLittle@PuyallupWA.gov

(253) 435-3636