



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

INSPECTION REPORT

Date of Inspection: Aug 14, 2024

Inspection Result: PARTIAL PASS

Permit Number: PRCCP20230970

Property Address:

Contractor: MCKEE ENTERPRISES, LLC PO BOX 5 ENUMCLAW, WA 98022

To construct: Civil Construction Permit for the East Town Crossing project associated with Preliminary Site Plan/SEPA, P-21-0034.

On this day we have inspected your construction for **Engineering Daily Inspection** and we find the following result of the inspection. If there are any questions, please contact the inspector below.

Comments: McKee flushed the air out of the north water main loop. They are okay to backfill the north tie in. They installed 24" cpep between r-tank 2 and CB18. Another crew is grading the south drive isle up to r-tank 2.

Note: By chance I met Don with PSE onsite. He has some concerns with the west existing power pole and guy wire vs the stream bed and box culvert depth and location.

4 - Hydrants were hydro tested at 200psi for 2hrs. w/ zero pressure drop. (PASSED)

2 - Hydrants failed pressure test. One had loose bolts on the bonnet.

1 - Hydrant was not tested.

Corrections:

Sincerely,



City of Puyallup

Engineering Division

333 S. Meridian, Puyallup, WA 98371

(253) 864-4165

www.cityofpuyallup.org

A handwritten signature in black ink, consisting of a large, loopy initial 'J' followed by a series of vertical, wavy lines that resemble the letters 'LITTLE'. A horizontal line extends to the right from the end of the signature.

Jason Little

Development Engineering Inspector

JLittle@PuyallupWA.gov

(253) 435-3636